



ID	WBS	Task Name	Resources	Start	Finish	Complete
1	1	Sign Contract	Project Manager 1, Construction Administrator 1	07/31/2025	07/31/2025	100%
2	2	Notice to Proceed	Project Manager 1, Construction Administrator 1	08/11/2025	08/11/2025	100%
5	3.1.1	Procurements & Deliveries : Buyout - Group 1 Trades : Demo/Grading/Foundation/MEP/Framing/Elevator/Structural Steel		08/12/2025	09/02/2025	25%
7	3.2.1	Procurements & Deliveries : Buyout - Group 2 Trades : Site Utilities/Lightweight Concrete/Waterproofing/Roofing/Sheetmetal/Firestop/Windows/Plaster/Drywall/EBM/Trash Chutes		08/22/2025	09/12/2025	0%
9	3.3.1	Procurements & Deliveries : Buyout - Group 3 Trades : Landscape/Cabinets/Countertops/Doors&Hardware/Flooring/Paint/Finish Carpentry/Appliances/Specialties		09/04/2025	09/24/2025	0%
11	4.1	Mobilization and Site Prep : Fence		08/08/2025	08/11/2025	100%
12	4.2	Mobilization and Site Prep : Site Signage		08/11/2025	08/11/2025	100%
13	4.3	Mobilization and Site Prep : Stabilize Entrances		08/11/2025	08/12/2025	100%
14	4.4	Mobilization and Site Prep : Toilets		08/12/2025	08/13/2025	100%
15	4.5	Mobilization and Site Prep : Temp Power		08/12/2025	09/23/2025	100%
16	4.6	Mobilization and Site Prep : Temp Water		08/08/2025	08/12/2025	100%
17	4.7	Mobilization and Site Prep : Temp Communications		08/11/2025	08/15/2025	100%
18	4.8	Mobilization and Site Prep : Survey Property Corners		08/18/2025	08/18/2025	100%
19	4.9	Mobilization and Site Prep : Demo / Clear / Grub Lot and Overex Pad		08/11/2025	08/29/2025	100%
22	5.1	Foundation : Survey Building Corners		09/15/2025	09/15/2025	0%
23	5.2	Foundation : Layout Footings		09/16/2025	09/17/2025	0%
24	5.3	Foundation : Excavate Footings & Utility Trenches		09/18/2025	09/25/2025	0%
25	5.4	Foundation : Soils Test Footing Bottoms		09/26/2025	09/29/2025	0%
26	5.5	Foundation : Install Foundation Forms		09/30/2025	10/07/2025	0%
27	5.6	Foundation : Install Plumbing Undergrounds		10/08/2025	10/16/2025	0%
28	5.7	Foundation : Install Electrical Undergrounds		10/08/2025	10/16/2025	0%
29	5.8	Foundation : Rebar / Holddowns / ATS		10/17/2025	10/29/2025	0%
30	5.9	Foundation : Pressure Test Plumbing		10/30/2025	10/31/2025	0%
31	5.10	Foundation : Inspect Plumbing		11/03/2025	11/03/2025	0%



ID	WBS	Task Name	Resources	Start	Finish	Complete
32	5.11	Foundation : Inspect Electrical Under grounds		10/30/2025	10/30/2025	0%
33	5.12	Foundation : Clean Footings		11/04/2025	11/06/2025	0%
34	5.13	Foundation : Inspect Footings		11/07/2025	11/07/2025	0%
35	5.14	Foundation : Pour Footings		11/10/2025	11/10/2025	0%
36	5.15	Foundation : Backfill Plumbing and Electrical Trenches		11/12/2025	11/18/2025	0%
37	5.16	Foundation : Fine Grade Slab		11/19/2025	11/20/2025	0%
38	5.17	Foundation : Sand / Visqueen / Rebar Slab		11/21/2025	12/04/2025	0%
39	5.18	Foundation : Pre-slab Inspection		12/05/2025	12/05/2025	0%
40	5.19	Foundation : Pour Slab		12/08/2025	12/08/2025	0%
41	5.20	Foundation : Concrete Slab Poured		12/08/2025	12/08/2025	0%
42	5.21	Foundation : Strip Forms and Clean Slab		12/09/2025	12/15/2025	0%
45	6.1.1	Structure : Ground Floor : Snap and Layout		12/16/2025	12/18/2025	0%
46	6.1.2	Structure : Ground Floor : Plate and Detail		12/19/2025	12/23/2025	0%
47	6.1.3	Structure : Ground Floor : Stand Walls		12/26/2025	12/30/2025	0%
48	6.1.4	Structure : Ground Floor : Beam and Joist		01/02/2026	01/06/2026	0%
49	6.1.5	Structure : Ground Floor : Plumbing Waste and Vent		01/07/2026	01/09/2026	0%
50	6.1.6	Structure : Ground Floor : Sheet 2nd Floor & Plumbing Wall Shear	Assistant Superintendent 1	01/12/2026	01/14/2026	0%
51	6.1.7	Structure : Ground Floor : Install Hardware and ATS		01/15/2026	01/22/2026	0%
52	6.1.8	Structure : Ground Floor : Shear Wall Sheeting		01/23/2026	01/29/2026	0%
54	6.2.1	Structure : 2nd Floor : Snap and Layout		01/15/2026	01/20/2026	0%
55	6.2.2	Structure : 2nd Floor : Plate and Detail		01/21/2026	01/23/2026	0%
56	6.2.3	Structure : 2nd Floor : Stand Walls		01/26/2026	01/28/2026	0%
57	6.2.4	Structure : 2nd Floor : Beam and Joist		01/29/2026	02/02/2026	0%
58	6.2.5	Structure : 2nd Floor : Plumbing Waste and Vent		02/03/2026	02/05/2026	0%
59	6.2.6	Structure : 2nd Floor : Sheet 3rd Floor & Plumbing Wall Shear		02/06/2026	02/10/2026	0%
60	6.2.7	Structure : 2nd Floor : Install Hardware and ATS		02/11/2026	02/18/2026	0%
61	6.2.8	Structure : 2nd Floor : Shear Wall Sheeting		02/19/2026	02/25/2026	0%
63	6.3.1	Structure : 3rd Floor : Snap and Layout		02/11/2026	02/13/2026	0%
64	6.3.2	Structure : 3rd Floor : Plate and Detail		02/17/2026	02/19/2026	0%



ID	WBS	Task Name	Resources	Start	Finish	Complete
65	6.3.3	Structure : 3rd Floor : Stand Walls		02/20/2026	02/24/2026	0%
66	6.3.4	Structure : 3rd Floor : Beam and Joist		02/25/2026	02/27/2026	0%
67	6.3.5	Structure : 3rd Floor : Plumbing Waste and Vent		03/02/2026	03/04/2026	0%
68	6.3.6	Structure : 3rd Floor : Sheet 4th Floor & Plumbing Wall Shear		03/05/2026	03/09/2026	0%
69	6.3.7	Structure : 3rd Floor : Install Hardware and ATS		03/10/2026	03/16/2026	0%
70	6.3.8	Structure : 3rd Floor : Shear Wall Sheeting		03/17/2026	03/23/2026	0%
72	6.4.1	Structure : 4th Floor : Snap and Layout		03/10/2026	03/13/2026	0%
73	6.4.2	Structure : 4th Floor : Plate and Detail		03/16/2026	03/19/2026	0%
74	6.4.3	Structure : 4th Floor : Stand Walls		03/20/2026	03/25/2026	0%
75	6.4.4	Structure : 4th Floor : Beam and Joist		03/26/2026	03/31/2026	0%
76	6.4.5	Structure : 4th Floor : Plumbing Waste and Vent		04/01/2026	04/06/2026	0%
77	6.4.6	Structure : 4th Floor : Sheet Roof Floor & Plumbing Wall Shear		04/07/2026	04/10/2026	0%
78	6.4.7	Structure : 4th Floor : Install Hardware and ATS		04/13/2026	04/17/2026	0%
79	6.4.8	Structure : 4th Floor : Shear Wall Sheeting		04/20/2026	04/24/2026	0%
81	6.5.1	Structure : Roof : Frame Parapet Walls, Mechanical Platforms, Stair and Elevator Towers		04/13/2026	04/24/2026	0%
82	6.5.2	Structure : Roof : Structure Top Out		04/24/2026	04/24/2026	0%
83	6.5.3	Structure : Roof : Fire Sprinkler Stand Pipes		04/27/2026	05/01/2026	0%
84	6.5.4	Structure : Roof : Rip Strips		05/04/2026	05/13/2026	0%
85	6.5.5	Structure : Roof : Insulate Rip Strips and Platforms		05/14/2026	05/15/2026	0%
86	6.5.6	Structure : Roof : Inspect Rip Strips & Platforms		05/18/2026	05/18/2026	0%
87	6.5.7	Structure : Roof : Elevator Tube Steel, Plates, Hoist Beam, and EBM Tie-backs		04/27/2026	05/01/2026	0%
88	6.5.8	Structure : Roof : Sheet Rip Strips, Platforms, Parapets, Stairs and Elevator Towers		05/19/2026	05/26/2026	0%
89	6.5.9	Structure : Roof : Dry-in Roof Deck Coating Construction Layer		05/27/2026	06/09/2026	0%
90	6.5.10	Structure : Roof : Stair and Elevator Towers		05/27/2026	05/29/2026	0%
91	6.5.11	Structure : Roof : Building Dry-in		05/29/2026	05/29/2026	0%
92	6.5.12	Structure : Roof : Drywall Elevator Shaft		06/01/2026	06/09/2026	0%
95	7.1.1	MEP's : Ground Floor : Fire Sprinkler Corridor Mainline & Branches		02/11/2026	02/18/2026	0%



ID	WBS	Task Name	Resources	Start	Finish	Complete
96	7.1.2	MEP's : Ground Floor : Electrical Box-out & Subpanels		02/11/2026	02/18/2026	0%
97	7.1.3	MEP's : Ground Floor : Electrical Rough		02/19/2026	03/04/2026	0%
98	7.1.4	MEP's : Ground Floor : Low Voltage Rough		02/11/2026	02/18/2026	0%
99	7.1.5	MEP's : Ground Floor : Prelim Shear Wall Inspection		02/11/2026	02/11/2026	0%
100	7.1.6	MEP's : Ground Floor : Pre-prelim Drywall (Shear Walls, Fire Wall Penetrations, Chases)		02/12/2026	02/19/2026	0%
101	7.1.7	MEP's : Ground Floor : Prelim Insulation (Drop Soffits and Behind Tubs)		03/05/2026	03/05/2026	0%
102	7.1.8	MEP's : Ground Floor : Prelim Drywall I Drop Soffits		03/06/2026	03/10/2026	0%
103	7.1.9	MEP's : Ground Floor : Metal Stud Frame Plumbing Walls		03/11/2026	03/13/2026	0%
104	7.1.10	MEP's : Ground Floor : Rough Water		03/16/2026	03/27/2026	0%
105	7.1.11	MEP's : Ground Floor : Fire Sprinkler Unit Distribution		03/16/2026	03/27/2026	0%
106	7.1.12	MEP's : Ground Floor : HVAC Ducting at Drops		03/16/2026	03/20/2026	0%
107	7.1.13	MEP's : Ground Floor : Rough Fire Sprinkler Inspection		03/30/2026	04/01/2026	0%
108	7.1.14	MEP's : Ground Floor : Rough Electric Inspection		03/05/2026	03/09/2026	0%
109	7.1.15	MEP's : Ground Floor : Rough Low Voltage Inspection		02/19/2026	02/23/2026	0%
110	7.1.16	MEP's : Ground Floor : Rought Plumbing Inspection		03/30/2026	04/01/2026	0%
111	7.1.17	MEP's : Ground Floor : Rough HVAC Inspection		03/23/2026	03/25/2026	0%
112	7.1.18	MEP's : Ground Floor : Rough Framing Inspection		02/12/2026	02/17/2026	0%
114	7.2.1	MEP's : 2nd Floor : Fire Sprinkler Corridor Mainline & Branches		03/10/2026	03/16/2026	0%
115	7.2.2	MEP's : 2nd Floor : Electrical Box-out & Subpanels		03/10/2026	03/16/2026	0%
116	7.2.3	MEP's : 2nd Floor : Electrical Rough		03/17/2026	03/30/2026	0%
117	7.2.4	MEP's : 2nd Floor : Low Voltage Rough		03/10/2026	03/16/2026	0%
118	7.2.5	MEP's : 2nd Floor : Prelim Shear Wall Inspection		03/10/2026	03/10/2026	0%
119	7.2.6	MEP's : 2nd Floor : Pre-prelim Drywall (Shear Walls, Fire Wall Penetrations, Chases)		03/11/2026	03/13/2026	0%
120	7.2.7	MEP's : 2nd Floor : Prelim Insulation (Drop Soffits and Behind Tubs)		03/31/2026	03/31/2026	0%
121	7.2.8	MEP's : 2nd Floor : Prelim Drywall Drop Soffits		04/01/2026	04/03/2026	0%
122	7.2.9	MEP's : 2nd Floor : Metal Stud Frame Plumbing Walls		04/06/2026	04/08/2026	0%
123	7.2.10	MEP's : 2nd Floor : Rough Water		04/09/2026	04/22/2026	0%
124	7.2.11	MEP's : 2nd Floor : Fire Sprinkler Unit Distribution		04/09/2026	04/22/2026	0%



ID	WBS	Task Name	Resources	Start	Finish	Complete
125	7.2.12	MEP's : 2nd Floor : HVAC Ducting at Drops		04/09/2026	04/15/2026	0%
126	7.2.13	MEP's : 2nd Floor : Rough Fire Sprinkler Inspection		04/23/2026	04/27/2026	0%
127	7.2.14	MEP's : 2nd Floor : Rough Electric Inspection		03/31/2026	04/02/2026	0%
128	7.2.15	MEP's : 2nd Floor : Rough Low Voltage Inspection		03/17/2026	03/19/2026	0%
129	7.2.16	MEP's : 2nd Floor : Rough Plumbing Inspection		04/23/2026	04/27/2026	0%
130	7.2.17	MEP's : 2nd Floor : Rough HVAC Inspection		04/16/2026	04/20/2026	0%
131	7.2.18	MEP's : 2nd Floor : Rough Framing Inspection		03/11/2026	03/13/2026	0%
133	7.3.1	MEP's : 3rd Floor : Fire Sprinkler Corridor Mainline & Branches		04/13/2026	04/17/2026	0%
134	7.3.2	MEP's : 3rd Floor : Electrical Box-out & Subpanels		04/13/2026	04/17/2026	0%
135	7.3.3	MEP's : 3rd Floor : Electrical Rough		04/20/2026	05/01/2026	0%
136	7.3.4	MEP's : 3rd Floor : Low Voltage Rough		04/13/2026	04/17/2026	0%
137	7.3.5	MEP's : 3rd Floor : Prelim Shear Wall Inspection		04/13/2026	04/13/2026	0%
138	7.3.6	MEP's : 3rd Floor : Pre-prelim Drywall (Shear Walls, Fire Wall Penetrations, Chases)		04/14/2026	04/16/2026	0%
139	7.3.7	MEP's : 3rd Floor : Prelim Insulation (Drop Soffits and Behind Tubs)		05/04/2026	05/04/2026	0%
140	7.3.8	MEP's : 3rd Floor : Prelim Drywall Drop Soffits		05/05/2026	05/07/2026	0%
141	7.3.9	MEP's : 3rd Floor : Metal Stud Frame Plumbing Walls		05/08/2026	05/12/2026	0%
142	7.3.10	MEP's : 3rd Floor : Rough Water		05/13/2026	05/27/2026	0%
143	7.3.11	MEP's : 3rd Floor : Fire Sprinkler Unit Distribution		05/13/2026	05/27/2026	0%
144	7.3.12	MEP's : 3rd Floor : HVAC Ducting at Drops		05/13/2026	05/19/2026	0%
145	7.3.13	MEP's : 3rd Floor : Rough Fire Sprinkler Inspection		05/28/2026	06/01/2026	0%
146	7.3.14	MEP's : 3rd Floor : Rough Electric Inspection		05/04/2026	05/06/2026	0%
147	7.3.15	MEP's : 3rd Floor : Rough Low Voltage Inspection		04/20/2026	04/22/2026	0%
148	7.3.16	MEP's : 3rd Floor : Rough Plumbing Inspection		05/28/2026	06/01/2026	0%
149	7.3.17	MEP's : 3rd Floor : Rough HVAC Inspection		05/20/2026	05/22/2026	0%
150	7.3.18	MEP's : 3rd Floor : Rough Framing Inspection		04/14/2026	04/16/2026	0%
152	7.4.1	MEP's : 4th Floor : Fire Sprinkler Corridor Mainline & Branches		05/14/2026	05/20/2026	0%
153	7.4.2	MEP's : 4th Floor : Electrical Box-out & Subpanels		05/21/2026	05/28/2026	0%
154	7.4.3	MEP's : 4th Floor : Electrical Rough		05/29/2026	06/11/2026	0%



ID	WBS	Task Name	Resources	Start	Finish	Complete
155	7.4.4	MEP's : 4th Floor : Low Voltage Rough		06/12/2026	06/18/2026	0%
156	7.4.5	MEP's : 4th Floor : Prelim Shear Wall Inspection		06/19/2026	06/19/2026	0%
157	7.4.6	MEP's : 4th Floor : Pre-prelim Drywall (Shear Walls, Fire Wall Penetrations, Chases)		06/22/2026	06/24/2026	0%
158	7.4.7	MEP's : 4th Floor : Prelim Insulation (Drop Soffits and Behind Tubs)		06/12/2026	06/12/2026	0%
159	7.4.8	MEP's : 4th Floor : Prelim Drywall Drop Soffits		06/25/2026	06/29/2026	0%
160	7.4.9	MEP's : 4th Floor : Metal Stud Frame Plumbing Walls		06/30/2026	07/02/2026	0%
161	7.4.10	MEP's : 4th Floor : Rough Water		07/03/2026	07/16/2026	0%
162	7.4.11	MEP's : 4th Floor : Fire Sprinkler Unit Distribution		07/03/2026	07/16/2026	0%
163	7.4.12	MEP's : 4th Floor : HVAC Ducting at Drops		07/03/2026	07/09/2026	0%
164	7.4.13	MEP's : 4th Floor : Rough Fire Sprinkler Inspection		07/17/2026	07/21/2026	0%
165	7.4.14	MEP's : 4th Floor : Rough Electric Inspection		06/12/2026	06/16/2026	0%
166	7.4.15	MEP's : 4th Floor : Rough Low Voltage Inspection		06/19/2026	06/23/2026	0%
167	7.4.16	MEP's : 4th Floor : Rough Plumbing Inspection		07/17/2026	07/21/2026	0%
168	7.4.17	MEP's : 4th Floor : Rough HVAC Inspection		07/10/2026	07/14/2026	0%
169	7.4.18	MEP's : 4th Floor : Rough Framing Inspection		06/22/2026	06/24/2026	0%
171	8.1	Roof & Elevator : Sheet Metal Platforms and Penetrations		06/10/2026	06/15/2026	0%
172	8.2	Roof & Elevator : Elevator Machine Room Complete		06/01/2026	06/12/2026	0%
173	8.3	Roof & Elevator : Install Elevator		06/15/2026	07/17/2026	0%
174	8.4	Roof & Elevator : Plumbing Equipment		06/16/2026	06/22/2026	0%
175	8.5	Roof & Elevator : HVAC Equipment		06/16/2026	06/22/2026	0%
176	8.6	Roof & Elevator : Electrical Final Connections Rooftop Plumbing And HVAC Equipment		07/20/2026	07/22/2026	0%
177	8.7	Roof & Elevator : Roof Hatch & Ladder		06/16/2026	06/17/2026	0%
179	9.1	Envelope : Erect Scaffold - Floors 1-2		02/11/2026	02/17/2026	0%
180	9.2	Envelope : Erect Scaffold - Floors 3-4		04/13/2026	04/16/2026	0%
181	9.3	Envelope : Install Windows & Storefront		04/17/2026	04/27/2026	0%
182	9.4	Envelope : Sheet Metal Exterior Penetrations and Door Pans		04/17/2026	04/23/2026	0%
183	9.5	Envelope : Exterior Door Frames		04/17/2026	04/23/2026	0%
184	9.6	Envelope : Lath Building		04/28/2026	05/11/2026	0%



ID	WBS	Task Name	Resources	Start	Finish	Complete
185	9.7	Envelope : Stucco Control Joints		05/12/2026	05/21/2026	0%
186	9.8	Envelope : Siding Control Joints		05/12/2026	05/21/2026	0%
187	9.9	Envelope : Siding		05/22/2026	06/05/2026	0%
188	9.10	Envelope : Scratch		06/08/2026	06/11/2026	0%
189	9.11	Envelope : Brown		06/12/2026	06/23/2026	0%
190	9.12	Envelope : Color		06/24/2026	07/03/2026	0%
191	9.13	Envelope : Sheet Metal Coping Caps and Vent Terminations		07/06/2026	07/10/2026	0%
192	9.14	Envelope : Paint Exterior		07/13/2026	07/22/2026	0%
193	9.15	Envelope : Exterior Lighting		07/23/2026	07/27/2026	0%
194	9.16	Envelope : Remove Scaffold		07/28/2026	08/03/2026	0%
195	9.17	Envelope : Scaffold Removed		08/03/2026	08/03/2026	0%
198	10.1.1	Interior : Stock Dry wall : Stock Level 1 Drywall		01/15/2026	01/15/2026	0%
199	10.1.2	Interior : Stock Dry wall : Stock Level 2 Drywall		02/11/2026	02/11/2026	0%
200	10.1.3	Interior : Stock Dry wall : Stock Level 3 Drywall		03/10/2026	03/10/2026	0%
201	10.1.4	Interior : Stock Dry wall : Stock Level 4 Drywall		04/13/2026	04/13/2026	0%
203	10.2.1	Interior : 4th Floor : Insulate		07/13/2026	07/14/2026	0%
204	10.2.2	Interior : 4th Floor : Insulation Inspection		07/15/2026	07/15/2026	0%
205	10.2.3	Interior : 4th Floor : RC Channel & Metal Stud Frame Drop Soffits & Ceilings		07/16/2026	07/27/2026	0%
206	10.2.4	Interior : 4th Floor : Drywall Ceiling First Layer & Prelim Behind Tubs		07/28/2026	08/03/2026	0%
207	10.2.5	Interior : 4th Floor : Drywall Ceiling Inspection		08/04/2026	08/04/2026	0%
208	10.2.6	Interior : 4th Floor : Drywall Ceiling Second Layer		08/05/2026	08/11/2026	0%
209	10.2.7	Interior : 4th Floor : Hang Walls		08/12/2026	08/18/2026	0%
210	10.2.8	Interior : 4th Floor : Nailing Inspection		08/19/2026	08/19/2026	0%
211	10.2.9	Interior : 4th Floor : Gyp-crete		08/20/2026	08/26/2026	0%
212	10.2.10	Interior : 4th Floor : Drywall Tape		08/27/2026	09/10/2026	0%
213	10.2.11	Interior : 4th Floor : Prime Walls & Ceilings		09/11/2026	09/15/2026	0%
214	10.2.12	Interior : 4th Floor : Install Doors Frames Base and Case		09/16/2026	09/18/2026	0%
215	10.2.13	Interior : 4th Floor : Paint K's & B's and Millwork		09/21/2026	09/22/2026	0%
216	10.2.14	Interior : 4th Floor : Install Cabinets		09/23/2026	09/29/2026	0%



ID	WBS	Task Name	Resources	Start	Finish	Complete
217	10.2.15	Interior : 4th Floor : Install Counter Tops		09/30/2026	10/02/2026	0%
218	10.2.16	Interior : 4th Floor : Paint Walls & Ceilings		10/05/2026	10/09/2026	0%
219	10.2.17	Interior : 4th Floor : Fire Sprinkler Finish		10/12/2026	10/14/2026	0%
220	10.2.18	Interior : 4th Floor : Electrical Finish		10/12/2026	10/16/2026	0%
221	10.2.19	Interior : 4th Floor : Low Voltage Finish		10/12/2026	10/14/2026	0%
222	10.2.20	Interior : 4th Floor : HVAC Finish		10/12/2026	10/14/2026	0%
223	10.2.21	Interior : 4th Floor : Plumbing Finish		10/12/2026	10/16/2026	0%
224	10.2.22	Interior : 4th Floor : Flooring		10/19/2026	10/23/2026	0%
225	10.2.23	Interior : 4th Floor : Appliances		10/26/2026	10/27/2026	0%
227	10.2.24.1	Interior : 4th Floor : Final Clean & Lock-up Units : GC Punch		10/28/2026	11/03/2026	0%
228	10.2.24.2	Interior : 4th Floor : Final Clean & Lock-up Units : Construction Clean		11/04/2026	11/04/2026	0%
229	10.2.24.3	Interior : 4th Floor : Final Clean & Lock-up Units : Owner Initial Punch	Project Manager 1	11/05/2026	11/05/2026	0%
230	10.2.24.4	Interior : 4th Floor : Final Clean & Lock-up Units : Final Clean		11/06/2026	11/09/2026	0%
231	10.2.24.5	Interior : 4th Floor : Final Clean & Lock-up Units : Finish Punch		11/10/2026	11/10/2026	0%
233	10.3.1	Interior : 3rd Floor : Insulate		07/15/2026	07/16/2026	0%
234	10.3.2	Interior : 3rd Floor : Insulation Inspection		07/17/2026	07/17/2026	0%
235	10.3.3	Interior : 3rd Floor : RC Channel & Metal Stud Frame Drop Soffits & Ceilings		07/20/2026	07/29/2026	0%
236	10.3.4	Interior : 3rd Floor : Drywall Ceiling First Layer & Prelim Behind Tubs		07/30/2026	08/05/2026	0%
237	10.3.5	Interior : 3rd Floor : Drywall Ceiling Inspection		08/06/2026	08/06/2026	0%
238	10.3.6	Interior : 3rd Floor : Drywall Ceiling Second Layer		08/07/2026	08/13/2026	0%
239	10.3.7	Interior : 3rd Floor : Hang Walls		08/14/2026	08/20/2026	0%
240	10.3.8	Interior : 3rd Floor : Nailing Inspection		08/21/2026	08/21/2026	0%
241	10.3.9	Interior : 3rd Floor : Gy-crete		08/24/2026	08/28/2026	0%
242	10.3.10	Interior : 3rd Floor : Drywall Tape		08/31/2026	09/14/2026	0%
243	10.3.11	Interior : 3rd Floor : Prime Walls & Ceilings		09/15/2026	09/17/2026	0%
244	10.3.12	Interior : 3rd Floor : Install Doors Frames Base and Case		09/18/2026	09/22/2026	0%
245	10.3.13	Interior : 3rd Floor : Paint K's & B's and Millwork		09/23/2026	09/24/2026	0%
246	10.3.14	Interior : 3rd Floor : Install Cabinets		09/25/2026	10/01/2026	0%



ID	WBS	Task Name	Resources	Start	Finish	Complete
247	10.3.15	Interior : 3rd Floor : Install Counter Tops		10/02/2026	10/06/2026	0%
248	10.3.16	Interior : 3rd Floor : Paint Walls & Ceilings		10/07/2026	10/13/2026	0%
249	10.3.17	Interior : 3rd Floor : Fire Sprinkler Finish		10/14/2026	10/16/2026	0%
250	10.3.18	Interior : 3rd Floor : Electrical Finish		10/14/2026	10/20/2026	0%
251	10.3.19	Interior : 3rd Floor : Low Voltage Finish		10/14/2026	10/16/2026	0%
252	10.3.20	Interior : 3rd Floor : HVAC Finish		10/14/2026	10/16/2026	0%
253	10.3.21	Interior : 3rd Floor : Plumbing Finish		10/14/2026	10/20/2026	0%
254	10.3.22	Interior : 3rd Floor : Flooring		10/21/2026	10/27/2026	0%
255	10.3.23	Interior : 3rd Floor : Appliances		10/28/2026	10/29/2026	0%
257	10.3.24.1	Interior : 3rd Floor : Final Clean & Lock-up Units : GC Punch		10/30/2026	11/05/2026	0%
258	10.3.24.2	Interior : 3rd Floor : Final Clean & Lock-up Units : Construction Clean		11/06/2026	11/06/2026	0%
259	10.3.24.3	Interior : 3rd Floor : Final Clean & Lock-up Units : Owner Initial Punch		11/09/2026	11/09/2026	0%
260	10.3.24.4	Interior : 3rd Floor : Final Clean & Lock-up Units : Final Clean		11/10/2026	11/12/2026	0%
261	10.3.24.5	Interior : 3rd Floor : Final Clean & Lock-up Units : Owner Final Punch		11/13/2026	11/13/2026	0%
263	10.4.1	Interior : 2nd Floor : Insulate		07/17/2026	07/20/2026	0%
264	10.4.2	Interior : 2nd Floor : Insulation Inspection		07/21/2026	07/21/2026	0%
265	10.4.3	Interior : 2nd Floor : RC Channel & Metal Stud Frame Drop Soffits & Ceilings		07/22/2026	07/31/2026	0%
266	10.4.4	Interior : 2nd Floor : Drywall Ceiling First Layer & Prelim Behind Tubs		08/03/2026	08/07/2026	0%
267	10.4.5	Interior : 2nd Floor : Drywall Ceiling Inspection		08/10/2026	08/10/2026	0%
268	10.4.6	Interior : 2nd Floor : Drywall Ceiling Second Layer		08/11/2026	08/17/2026	0%
269	10.4.7	Interior : 2nd Floor : Hang Walls		08/18/2026	08/24/2026	0%
270	10.4.8	Interior : 2nd Floor : Nailing Inspection		08/18/2026	08/18/2026	0%
271	10.4.9	Interior : 2nd Floor : Gyp-crete		08/19/2026	08/25/2026	0%
272	10.4.10	Interior : 2nd Floor : Drywall Tape		08/26/2026	09/09/2026	0%
273	10.4.11	Interior : 2nd Floor : Prime Walls & Ceilings		09/10/2026	09/14/2026	0%
274	10.4.12	Interior : 2nd Floor : Install Doors Frames Base and Case		09/15/2026	09/17/2026	0%
275	10.4.13	Interior : 2nd Floor : Paint K's & B's and Millwork		09/18/2026	09/21/2026	0%
276	10.4.14	Interior : 2nd Floor : Install Cabinets		09/22/2026	09/28/2026	0%



ID	WBS	Task Name	Resources	Start	Finish	Complete
277	10.4.15	Interior : 2nd Floor : Install Counter Tops		09/29/2026	10/01/2026	0%
278	10.4.16	Interior : 2nd Floor : Paint Walls & Ceilings		10/02/2026	10/08/2026	0%
279	10.4.17	Interior : 2nd Floor : Fire Sprinkler Finish		10/09/2026	10/13/2026	0%
280	10.4.18	Interior : 2nd Floor : Electrical Finish		10/09/2026	10/15/2026	0%
281	10.4.19	Interior : 2nd Floor : Low Voltage Finish		10/09/2026	10/13/2026	0%
282	10.4.20	Interior : 2nd Floor : HVAC Finish		10/09/2026	10/13/2026	0%
283	10.4.21	Interior : 2nd Floor : Plumbing Finish		10/09/2026	10/15/2026	0%
284	10.4.22	Interior : 2nd Floor : Flooring		10/16/2026	10/22/2026	0%
285	10.4.23	Interior : 2nd Floor : Appliances		10/23/2026	10/26/2026	0%
287	10.4.24.1	Interior : 2nd Floor : Final Clean & Lock-up Units : GC Punch		10/27/2026	11/02/2026	0%
288	10.4.24.2	Interior : 2nd Floor : Final Clean & Lock-up Units : Construction Clean		11/03/2026	11/03/2026	0%
289	10.4.24.3	Interior : 2nd Floor : Final Clean & Lock-up Units : Owner Initial Punch		11/04/2026	11/04/2026	0%
290	10.4.24.4	Interior : 2nd Floor : Final Clean & Lock-up Units : Final Clean		11/05/2026	11/06/2026	0%
291	10.4.24.5	Interior : 2nd Floor : Final Clean & Lock-up Units : Owner Final Punch		11/09/2026	11/09/2026	0%
293	10.5.1	Interior : Ground Floor : Insulate		07/21/2026	07/22/2026	0%
294	10.5.2	Interior : Ground Floor : Insulation Inspection		07/23/2026	07/23/2026	0%
295	10.5.3	Interior : Ground Floor : RC Channel & Metal Stud Frame Drop Soffits & Ceilings		07/24/2026	08/04/2026	0%
296	10.5.4	Interior : Ground Floor : Drywall Ceiling First Layer & Prelim Behind Tubs		08/05/2026	08/11/2026	0%
297	10.5.5	Interior : Ground Floor : Drywall Ceiling Inspection		08/12/2026	08/12/2026	0%
298	10.5.6	Interior : Ground Floor : Drywall Ceiling Second Layer		08/13/2026	08/19/2026	0%
299	10.5.7	Interior : Ground Floor : Hang Walls		08/20/2026	08/26/2026	0%
300	10.5.8	Interior : Ground Floor : Nailing Inspection		08/27/2026	08/27/2026	0%
301	10.5.9	Interior : Ground Floor : Drywall Tape		08/28/2026	09/11/2026	0%
302	10.5.10	Interior : Ground Floor : Prime Walls & Ceilings		09/14/2026	09/16/2026	0%
303	10.5.11	Interior : Ground Floor : Install Doors Frames Base and Case		09/17/2026	09/21/2026	0%
304	10.5.12	Interior : Ground Floor : Paint K's & B's and Millwork		09/22/2026	09/23/2026	0%
305	10.5.13	Interior : Ground Floor : Install Cabinets		09/24/2026	09/30/2026	0%
306	10.5.14	Interior : Ground Floor : Install Counter Tops		10/01/2026	10/05/2026	0%



ID	WBS	Task Name	Resources	Start	Finish	Complete
307	10.5.15	Interior : Ground Floor : Paint Walls & Ceilings		10/06/2026	10/12/2026	0%
308	10.5.16	Interior : Ground Floor : Fire Sprinkler Finish		10/13/2026	10/15/2026	0%
309	10.5.17	Interior : Ground Floor : Electrical Finish		10/13/2026	10/19/2026	0%
310	10.5.18	Interior : Ground Floor : Low Voltage Finish		10/13/2026	10/15/2026	0%
311	10.5.19	Interior : Ground Floor : HVAC Finish		10/13/2026	10/15/2026	0%
312	10.5.20	Interior : Ground Floor : Plumbing Finish		10/13/2026	10/19/2026	0%
313	10.5.21	Interior : Ground Floor : Install Mail Boxes		10/13/2026	10/15/2026	0%
314	10.5.22	Interior : Ground Floor : Install Fire Extinguishers		10/13/2026	10/15/2026	0%
315	10.5.23	Interior : Ground Floor : Install Building Signage		10/13/2026	10/13/2026	0%
316	10.5.24	Interior : Ground Floor : Flooring		10/20/2026	10/26/2026	0%
317	10.5.25	Interior : Ground Floor : Appliances		10/27/2026	10/28/2026	0%
319	10.5.26.1	Interior : Ground Floor : Final Clean & Lock-up Units : GC Punch		10/29/2026	11/04/2026	0%
320	10.5.26.2	Interior : Ground Floor : Final Clean & Lock-up Units : Construction Clean		11/05/2026	11/05/2026	0%
321	10.5.26.3	Interior : Ground Floor : Final Clean & Lock-up Units : Owner Initial Punch		11/06/2026	11/06/2026	0%
322	10.5.26.4	Interior : Ground Floor : Final Clean & Lock-up Units : Final Clean		11/09/2026	11/10/2026	0%
323	10.5.26.5	Interior : Ground Floor : Final Clean & Lock-up Units : Owner Final Punch		11/12/2026	11/12/2026	0%
325	11.1	Site : Remove Stucco Slag		08/04/2026	08/10/2026	0%
326	11.2	Site : Secondary Electrical Conduits to Transformer Pad		08/11/2026	08/17/2026	0%
327	11.3	Site : Sewer Lateral		08/11/2026	08/17/2026	0%
328	11.4	Site : Fire Lateral & Backflow		08/11/2026	08/17/2026	0%
329	11.5	Site : Water Lateral & Backflow		08/11/2026	08/13/2026	0%
330	11.6	Site : Storm Drain Piping		08/11/2026	08/24/2026	0%
331	11.7	Site : Irrigation Piping		08/11/2026	08/13/2026	0%
332	11.8	Site : CMU at LID Planters & Low Site Walls		08/25/2026	09/08/2026	0%
333	11.9	Site : Waterproof LID Planters		09/09/2026	09/11/2026	0%
334	11.10	Site : Site Fence & Gates		09/09/2026	09/15/2026	0%
335	11.11	Site : Bike Racks		09/09/2026	09/15/2026	0%
336	11.12	Site : Finish Grade		09/16/2026	09/17/2026	0%



ID	WBS	Task Name	Resources	Start	Finish	Complete
337	11.13	Site : Off-site Site Concrete & Asphalt Patch Back		09/18/2026	09/24/2026	0%
338	11.14	Site : Permeable Pavers		09/18/2026	09/24/2026	0%
339	11.15	Site : Landscape & Gravel		09/25/2026	10/01/2026	0%
341	11.16.1	Site : Final Clean Common Areas and Lobby : GC Punch		11/16/2026	11/20/2026	0%
342	11.16.2	Site : Final Clean Common Areas and Lobby : Construction Clean		11/23/2026	11/23/2026	0%
343	11.16.3	Site : Final Clean Common Areas and Lobby : Owner Initial Punch		11/23/2026	11/23/2026	0%
344	11.16.4	Site : Final Clean Common Areas and Lobby : Final Clean		11/24/2026	11/25/2026	0%
345	11.16.5	Site : Final Clean Common Areas and Lobby : Owner Final Punch		11/30/2026	11/30/2026	0%
347	12.1	Utilities : Building & Safety Meter Release Form		10/20/2026	10/22/2026	0%
348	12.2	Utilities : City Meter Release to DWP		10/23/2026	10/27/2026	0%
349	12.3	Utilities : DWP Primary Conduits and Transformer Pad		08/18/2026	08/24/2026	0%
350	12.4	Utilities : ESR Sign-off		10/23/2026	10/29/2026	0%
351	12.5	Utilities : DWP Set Transformer and Pull Cable		10/30/2026	11/13/2026	0%
352	12.6	Utilities : DWP Set Meters & Energize		11/16/2026	11/20/2026	0%
354	13.1	Building Commissioning : HVAC Test and Certifications		11/23/2026	12/01/2026	0%
355	13.2	Building Commissioning : Low Voltage Test & Ring-out		11/23/2026	12/01/2026	0%
356	13.3	Building Commissioning : Fire Life Safety Test and Ring-out		11/23/2026	12/01/2026	0%
357	13.4	Building Commissioning : Electrical Test and Ring-out		11/23/2026	12/01/2026	0%
358	13.5	Building Commissioning : Elevator Test and Ring-out		11/23/2026	12/01/2026	0%
360	14.1	Building Finals : Public Works Final Inspection		09/25/2026	09/29/2026	0%
361	14.2	Building Finals : Plumbing Final Inspection		10/23/2026	10/27/2026	0%
362	14.3	Building Finals : Mechanical Final Inspection		12/02/2026	12/04/2026	0%
363	14.4	Building Finals : Low Voltage Final Inspection		12/02/2026	12/04/2026	0%
364	14.5	Building Finals : Fire Sprinklers Final Inspection		10/23/2026	10/27/2026	0%
365	14.6	Building Finals : Fire Life Safety Final Inspection		12/02/2026	12/04/2026	0%
366	14.7	Building Finals : Elevator Final Inspection		12/07/2026	12/09/2026	0%
367	14.8	Building Finals : Electrical Final Inspection		12/10/2026	12/14/2026	0%
368	14.9	Building Finals : Building Final Inspection		12/15/2026	12/17/2026	0%
369	15	Project Weather Contingency		12/18/2026	01/06/2027	0%



ID	WBS	Task Name	Resources	Start	Finish	Complete
370	16	Substantial Completion (TCO)	Assistant Superintendent 1, Construction Administrator 1, Project Engineer 1, Project Manager 1, Superintendent 1	01/06/2027	01/06/2027	0%
371	17	Project Close-Out	Construction Administrator 1, Project Engineer 1	01/07/2027	02/05/2027	0%
20	4.10	Mobilization and Site Prep : Administrative Pause		09/04/2025	09/12/2025	0%