

Common Place II Schedule 5.8.25

Task Name	Duration	Start	Finish	Q3			Q4			Q1			Q2			Q3			Q4		
				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Construction	329d	09/01/25	12/03/26			Const															
Mobilize Site	10d	09/01/25	09/12/25			Mobilize Site															
GMS Job Trailer Delivery	5d	09/01/25	09/05/25			GMS Job Trailer Delivery															
Electric for GMS Job Trailer	5d	09/08/25	09/12/25			Electric for GMS Job Trailer															
Sitework	301d	09/10/25	11/04/26			Sitework															
Site Bldg Demo & Prep	6d	09/10/25	09/17/25			Site Bldg Demo & Prep															
Strip & Grub Site	6d	09/10/25	09/17/25			Strip & Grub Site															
Site Grading, Concrete, and Utilities	295d	09/18/25	11/04/26			Site Grading,															
Rough Grading for Bldg Pads	5d	09/18/25	09/24/25			Rough Grading for Bldg Pads															
Site Utilities - Bldg Laterals	3d	09/25/25	09/29/25			Site Utilities - Bldg Laterals															
Site Utilities - Site Storm Sewer	10d	09/25/25	10/08/25			Site Utilities - Site Storm Sewer															
Site Lighting	5d	09/07/26	09/11/26														Site Lighting				
Site Concrete	10d	09/14/26	09/25/26														Site Concrete				
Concrete Paving	8d	09/28/26	10/07/26															Concrete Paving			
Final Grading & Topsoil	5d	10/08/26	10/14/26															Final Grading & Topsoil			
Planting / Landscaping	15d	10/15/26	11/04/26																Planting / Landscaping		
Building	311d	09/25/25	12/03/26			Buildi															
Structure & Enclosure	247d	09/25/25	09/04/26			Structure & Enclosure															
Building Excavation	15d	09/25/25	10/15/25			Building Excavation															
Footings & Foundation Walls	25d	10/09/25	11/12/25			Footings & Foundation Walls															
CMU Elevator Shafts & Stair Towers (1 Elevator/2 Stairs)	12d	11/13/25	11/28/25				CMU Elevator Shafts & Stair Towers (1 Elevator/2 Stairs)														
Precast	15d	12/01/25	12/19/25				Precast														
Topping Slab (Heat Needed)	5d	12/22/25	12/26/25				Topping Slab (Heat Needed)														
CMU Elevator Shaft	20d	12/29/25	01/23/26				CMU Elevator Shaft														
Underslab MEP's	10d	12/22/25	01/02/26				Underslab MEP's														
Vapor Mitigation System	8d	01/05/26	01/14/26				Vapor Mitigation System														
Slab on Grade	5d	01/19/26	01/23/26				Slab on Grade														
Framing & Window Installations	95d	12/29/25	05/08/26				Framing & Window Installations														
1st Floor Enclosure Framing (Cold Formed Framing)	15d	12/29/25	01/16/26				1st Floor Enclosure Framing (Cold Formed Framing)														
1st Floor Interior Framing (Cold Formed Framing)	15d	01/26/26	02/13/26				1st Floor Interior Framing (Cold Formed Framing)														
2nd Floor Framing	20d	01/19/26	02/13/26				2nd Floor Framing														
3rd Floor Framing	20d	02/16/26	03/13/26					3rd Floor Framing													
4th Floor Framing	20d	03/16/26	04/10/26					4th Floor Framing													
5th Floor Framing	20d	04/13/26	05/08/26					5th Floor Framing													
Windows	50d	01/19/26	03/27/26				Windows														
Roofing	8d	05/11/26	05/20/26					Roofing													
Exterior Finishes	150d	02/09/26	09/04/26				Exterior Finishes														
MEPFP Rough-In	60d	05/21/26	08/12/26											MEPFP Rough-In							
5th Floor MEPFP Rough-In	20d	05/21/26	06/17/26											5th Floor MEPFP Rough-In							
4th Floor MEPFP Rough-In	15d	06/11/26	07/01/26											4th Floor MEPFP Rough-In							

[illegible]